



Client:	Project Name:	Project No:
Area:	Drawing No's:	Date:
Check Conducted By:	Signature:	Check Approved By:
		Signature:

**INSPECTION CHECKLIST FOR: INSTALLATION POINTS CHECKLIST**

The below checks are to be completed by the Controls Contractor prior to start up and commissioning

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<b><u>Quality Control</u></b>							
1	Provide documentation on project specific BMCS controller points list and third party devices that are connected to the BMCS for approval	Yes	No	Yes	No		
2	Once points approved create controller wiring schematics	Yes	No	Yes	No		
3	Ensure network architecture has been approved	Yes	No	Yes	No		
4	Confirm all locations of all field points	Yes	No	Yes	No		
5	Confirm controller locations	Yes	No	Yes	No		
6	Confirm cable support systems adequate (see MUBM-03)	Yes	No	Yes	No		
<b><u>Installation</u></b>							
7	Carry out wiring between controllers and field equipment as per MUBM-04	Yes	No	Yes	No		



Inspection and Test Plans (ITP) – MUBM-05  
Installation Points checklist

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<b><u>Commissioning</u></b>							
8	Check wiring is as per detailed controller wiring schematics	Yes	No	Yes	No		
9	Carry out continuity tests on all wired points and record on point test sheet	Yes	No	Yes	No		



ADDITIONAL COMMENTS:

---

---

---