

Inspection and Test Plans (ITP) – MUM-06 Pipework Installation Checklist

Client:	Project Name:	Project No:				
Area:	Drawing No's:	Date:			Sheet: 1 of 3	
Check Conducted By:	Signature:	Check Approved By:			Signature:	

INSPECTION CHECKLIST FOR: PIPEWORK

The below checks are to be completed by the Mechanical Contractor prior to start-up of associated pumps

			INSPECTION HISTORY									
NO:	NO: DESCRIPTION:		INSPECTION:		TABLE:	DATE:	COMMENTS:					
	Quality Control											
1	Pipe material approved for use	Yes	No	Yes	No							
2	Poly block approved for use	Yes	No	Yes	No							
3	Fixing methods approved for installation	Yes	No	Yes	No							
4	Existing system to be worked on have been isolated prior to commencing work and university notified of isolation	Yes	No	Yes	No							
5	During Installation, open ends of pipe are to be sealed off with plastic and taped	Yes	No	Yes	No							
6	All materials not being used are correctly stored	Yes	No	Yes	No							
	<u>Installation</u>											
7	Drawings on site are the latest issue	Yes	No	Yes	No							
8	Pipework is free of damage	Yes	No	Yes	No							
9	Confirm correct spacing of supports as specified	Yes	No	Yes	No							
10	Confirm pipework runs are correctly located and have adequate clearance from other services	Yes	No	Yes	No							
11	Confirm pipework is installed with bends and offsets allowing for flexibility to absorb movement and vibration from connected equipment	Yes	No	Yes	No							
12	Confirm couplings, unions and flanges securely fixed to the pipework	Yes	No	Yes	No							

_			1		
13	Confirm all sensing devices have been installed, with binder test points adjacent to each sensor connection	Yes	No	Yes	No
14	Confirm all sleeves have been installed in penetrations through solid walls, rooves	Yes	No	Yes	No
15	Confirm air bleeds have been installed at the highest point (manual or automatic as documented) and drains at the lowest points	Yes	No	Yes	No No
16	Confirm pipe work is supported separately to pump	Yes	No	Yes	No No
17	Confirm valves, strainers and major line fittings correctly installed as documented	Yes	No	Yes	No No
18	Confirm vertical pipework is provided with anchors and guides to keep long pipes in position and support weight of water and pipework	Yes	No	Yes	No No
19	Confirm anchors and guides are set at equal distances on each side of expansion devices	Yes	No	Yes	No No
20	Confirm spacers provided with a thickness in accordance with the specification, for pipes that will be insulated	Yes	No	Yes	No No
21	All valves that are installed are at a reachable height from the floor or platform	Yes	No	Yes	No No
22	Confirm connections to plant permit dismantling without disturbing other pipes	Yes	No	Yes	No No
	Commissioning				
23	All pipes have been pressurised to the test pressure nominated in the specification to ensure no leakages	Yes	No	Yes	No
24	All pipes have been power flushed with clean water until no debris present in the water sample using a pump to achieve >110% of the maximum design flow rate in that pipework	Yes	No	Yes	No
25	Chemical treatment of water provided by approved water treatment company	Yes	No	Yes	No No
26	Rust, grease and other dirt removed from external surface of pipe prior to painting and/or insulation installed	Yes	No	Yes	No No

27	Mark alterations, sizes and location on As Built drawings for record purposes	Yes	No	Yes	No		
	ADDITIONAL COMMENTS:						
							_