



Client:	Project Name:	Project No:	
Area:	Drawing No's:	Date:	Sheet: 1 of 1
Check Conducted By:	Signature:	Check Approved By:	Signature:

INSPECTION CHECKLIST FOR: INSTALLATION OF CABLE SUPPORT SYSTEM CHECKLIST

The below checks are to be completed by the Controls Contractor prior to start up and commissioning

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<u>Quality Control</u>							
1	Check that support system proposed is as specified	Yes	No	Yes	No		
2	Submit sample support system for approval	Yes	No	Yes	No		
<u>Installation</u>							
3	Check cable routes and confirm locations are as indicated on the layout drawings	Yes	No	Yes	No		
4	Confirm route is clear and enough space would be provided for all cabling supported off this support system	Yes	No	Yes	No		
5	Install fixings and cable support system as per manufacturers installation methods	Yes	No	Yes	No		
<u>Commissioning</u>							
6	Check intergrity of support system insitu	Yes	No	Yes	No		
7	Mark up layout drawings with route used (for as built recording)	Yes	No	Yes	No		

ADDITIONAL COMMENTS:
